

VILLAGE OF BARTLETT BIKE AND RUN PLAN ADVISORY COMMITTEE AGENDA

BARTLETT MUNICIPAL CENTER 228 S. MAIN STREET January 4, 2023 3:00 P.M.

- 1. Roll Call
- 2. Approval of September 22, 2022 meeting minutes
- 3. Public Comment (may be emailed in advance to <u>planningdivision@bartlettil.gov</u>)
- 4. Old Business / New Business
 - a. DuPage Forest Preserve District Update
 - b. Park District Update
 - c. Bicycle & Pedestrian Plan Update
 - d. Bike Path Maintenance Update
 - e. Bicycle Friendly Community Discussion
- 5. Adjournment Next meeting March 30, 2023



Village of Bartlett Bike and Run Committee Minutes September 22, 2022

CALL TO ORDER

Chairman, Adam Hopkins called the regular meeting of the Bike and Run Committee to order at 3:00 p.m.

ROLL CALL

Present: A. Hopkins, J. Goetz, D. Palmer

Absent: B. Hendricks, B Krall

ALSO PRESENT: K. Stone, D. Kamperschroer, K. O'Brien, T. Isham

APPROVAL OF MINUTES

A motion was made to approve the minutes of the June 23, 2022 meeting.

Motioned by: D. Palmer Seconded by: J. Goetz

ROLL CALL

Ayes: J. Goetz, D. Palmer

Nays: None

Abstain: A. Hopkins

Motion carried.



Village of Bartlett Bike and Run Committee Minutes September 22, 2022

PUBLIC COMMENT:

Chairman A. Hopkins asked if there were any comments from the public.

T. Witt of 471 S. Western Avenue stated that all of the contributors to the Bartlett & Streamwood Bicycle & Pedestrian Pan that was just completed have done an outstanding job with many fine recommendations for Bartlett to move forward as the world becomes more bike friendly. I would like to encourage this committee to send a rousing endorsement to the Village Board to adopt the bike plan and to begin to implement the bike plan recommendations.

OLD BUSINESS/NEW BUSINESS

DUPAGE FOREST PRESERVE DISTRICT UPDATE

K. Stone stated that **J. Ortega** was not able to attend the meeting today, but did want to share that the final segment of the Northwest DuPage Regional Trail will be having a video presentation later in October and we will share the link to that with the committee.

PARK DISTRICT UPDATES

K. O'Brien stated that the Park District is excited to be awarded a grant opportunity to make improvements to Apple Orchard Community Park, which also involves the bike path improvements along S. Bartlett Road. That is scheduled to start next year.

GRANT UPDATES

T. Isham the grant updates are included in the memo as well as a list of the upcoming projects. J. Goetz what is the plan for the South Bartlett Trail? T. Isham we will be resurfacing and widening the that Trail, clearing some trees and cleaning it up a little bit. We have an agreement with METRA to do the landscaping near the Depot Museum. We will put in landscaping and update the sidewalk to be concrete with a sidewalk stretching all the way to Berteau Avenue. There are a couple more agreements with METRA that will need to be approved. D. Palmer will the concrete follow what they are doing in front of More Brewing Company? T. Isham we asked METRA about that and they stated that they would only allow decorative or stamped sidewalks at the curb cut and the rest of the sidewalk would have to be concrete. A. Hopkins is the \$150,000 in funding that METRA is providing going to cover that project or will Village funds have to be used? T. Isham Village funds will still have to be used. The funding from METRA would probably cover about half of that cost. A. Hopkins when will this project start? T. Isham this project will most likely begin in the spring. We are waiting on some agreements from METRA to be approved and then we can go out to bid. J. Goetz how far have you gotten with the work on Struckman? T. Isham We are hoping to be done soon. The Ruzicka Park entrance will be complete from Coral Avenue south and then they will move to Struckman and touch up what they can before the season ends. J. Goetz when will the crosswalks be done? T. Isham they are starting that Monday and will do all of the crosswalks and striping around school zones. DuPage County did their portions and we will do the sections that are ours. D. Palmer what will be on the next agenda? K. Stone we are hoping that the Village Board will adopt the Bike and Pedestrian Plan. There was a presentation made on Tuesday. The next step is for the Board to formally adopt the plan. I think at the next meeting, we will start to make suggestions from that plan that we can incorporate.



Village of Bartlett Bike and Run Committee Minutes September 22, 2022

There are short-term goals that we could start working on and then prioritize what larger projects we want to start applying for grants for and come up with short-term and long-term plans. One of the projects this Commission can focus on is a way-finding signage plan now that we know what the destinations are to help direct people on our network. J. Goetz does the Village Board need to approve this Commission's recommendations? A. Hopkins the plan was reviewed on Tuesday and it was given a favorable review by the Committee of the Whole and it should be adopted by the Board at the next meeting. K. Stone we are trying to time it in conjunction with Streamwood. We will have to see when it is on their agenda. I was happy to see that we got as much interaction as we did with it being more online than usual due to the pandemic. I think we got a great response. J. Goetz assuming it is approved, can we start planning for next year at our next meeting? K. Stone at the next meeting, we will should have short-term, lower cost, in-house projects planned so that we can implement the suggestions. J. Goetz I do think the path at Bartlett High School along Schick Road should be a priority and something we should plan to start. A. Hopkins what is the update on the crosswalks at W. Bartlett Road and Naperville Road? K. Stone we will follow-up with D. Dinges to see what the status of that is working with V3 and Cook County. A. Hopkins I know the railroad tracks are a major concern. Has anyone reached out to the railroad or Cook County? K. Stone we did reach out to them when the EJ&E was coming through and they had no interest at that point in allowing any additional crossings whether they be at grade or separated. **D. Palmer** would that also apply to the path along the roadway? Would they fight that? K. Stone yes, they would. They do not have as much authority to fight that, but there are potential projects in the Elgin portion, because the west side of Spitzer Road is Elgin, that would include putting in a bike path. That would help our case to get a connection over those tracks. J. Goetz would the connection at Route 25 and W. Bartlett Road have a crosswalk? K. Stone that would be very challenging. There is a gas pipeline there that is very shallow and the cost of moving that is delaying the project. At one point, IDOT had plans to have a pedestrian crosswalk, but that was taken out of their capital budget without any notification to South Elgin or Bartlett. There have been plans submitted by the developer to IDOT for review. I believe IDOT provided comments and we are trying to get copies of those plans to figure out exactly what is going on because the developer was interested in contributing towards some of the costs and the grants that would be required. T. Isham we applied for funding the last 2 years for that crosswalk and it has been denied due to the plans not being fully completed. K. Stone we are hoping that by having the Bartlett & Streamwood Bicycle & Pedestrian Plan officially adopted that will give it more weight when it comes to grants and funding opportunities. J. Goetz what is happening with the subdivision that was going to put a path under the METRA tracks on Route 59? K. Stone that is moving forward. The plan is for the developer to close on the property at the end of October. They are submitting plans for that underpass to us by November 3.

A. Hopkins asked for a motion to adjourn.

Motioned by: D. Palmer Seconded by: B. Krall

Motion passed by unanimous voice vote.

The meeting adjourned at 3:25 p.m.

PLANNING & DEVELOPMENT SERVICES MEMORANDUM 22-131

DATE: December 21, 2022

TO: The Chairman and Members of the Bike and Run Plan Advisory

Committee


FROM: Kristy Stone, PDS Director

RE: Bartlett & Streamwood Bicycle and Pedestrian Plan Update

On November 15, 2022, the Village Board passed Resolution 2022-106-R A resolution Adopting the Bartlett & Streamwood Bicycle and Pedestrian Plan. The plan is available for viewing on the village website at https://www.bartlettil.gov/government/planning-development-services/planning-zoning-division.

Although the plan was adopted a short time ago, several of the projects recommended in the plan are already in the planning stages or are scheduled for the upcoming construction season. Please refer to the chart below and the attached Bartlett Bikeways Map for project information and locations.

| Project | Segment Description | Proposed Work/Status | Expected Completion | Project Lead | Ranking |
|---------|---|--|--|------------------------|---------|
| ī | Munger Rd (Brewster Creek Blvd to Stearns Rd) | Construction of new bike path | Summer/Fall 2023 | Elmhurst Chicago Stone | Tier 1 |
| 2 | Brewster Creek Blvd (Stearns Rd to Munger Rd) | Remove, replace & extend existing bike path | Summer/Fall 2023 | Elmhurst Chicago Stone | Tier 2 |
| 3 | Munger Rd @ W. Bartlett Rd | Crosswalk improvements | Summer/Fall 2023 | Elmhurst Chicago Stone | Tier 1 |
| 4 | Naperville Rd (W. Bartlett Rd to railroad crossing) | Construction of new bike path | Winter 2026 | D.R. Horton | Tier 1 |
| 5 | Grasslands Subdivision | Construction of new bike path | Winter 2026 | D.R. Horton | Tier 1 |
| 6 | W. Stearns Rd (Munger Rd to county line) | RFP for bike path concept development, Phase 1 and/or Phase 2 engineering | Unknown (Proposals were due 12/15/2022) | DuPage County DOT | Tier 1 |



Memo

To: Bike and Run Committee Chairman and Members

From: Tyler Isham, Assistant Director of Public Works

Subject: Bike Path Maintenance Update

Date: December 28, 2022

Each fiscal year, the Village allocated a grand total of \$40,000 to bike path repairs, maintenance and other projects; \$30,000 from the Village and \$10,000 from the Park District. Village staff, along with grant funding, are utilized whenever possible to push those dollars as far as possible. Staff utilizes past plans and the Bike and Run Committee (BARC) recommendations to plan for the fiscal year.

Per the request of the Bike and Run Committee, Public Works looked at the maintenance plan that has been previously shared with the Committee. This plan was modified to account for less patching, and more resurfacing of entire paths with in-house crews. Costs utilized in the estimates were for complete resurfacing if completed by a contractor. The current estimate to resurface all bike paths within the Village is approximately \$4.8 million dollars.

Knowing these costs should assist the Village and the Committee in prioritizing where repair work should go, and stretch the dollars as far as possible. These paths listed are strictly the off-street paths, and does not include striped paths or any of the pavement preservation that is completed annually through the Village's MFT Program. The work in this plan is incorporated into the Capital Improvement Program. The updated plan has been attached for your review, and a list of planned projects in 2023 are below:

- Contractor to resurface South Bartlett Trail from the horse farm to the Library
 - Late spring/early summer
- Finish resurfacing Newport trail
 - o Based off staff availability, but through the paving season
- Developer to build/resurface paths in Brewster Creek Business Park
 - o Summer
- Utilize pavement preservation on the following paths: Completed after road resurfacing
 - Newport path
 - Wallace Court
 - Struckman Shawnee to Silver
- Will look into utilizing the striping contractor for the potential of adding any of the recommended striped/signed paths from the path

| Village of Bartlett Bike Path Maintenance Plan | | | | | | | | | | | |
|--|------------|--------------|------------------|------------------------------------|------------|---|--------|------------------------------|----------------------------|--|--|
| Bike Path | Width (Ft) | Length (Ft) | Sq. Ft. | Year Constructed/ Last Improved | Rating | Priority (1 = highest, 10=lowest) | Full F | Resurfacing Cost ('22 \$) | Comments | | |
| | | 17-50 | | 12 THE 12 PM | "K page" P | | | | | | |
| Pipeline (Portion Undone) | 8 | 6,700 | 53,600 | 2018 | 10 | 0 | \$ | 268,000.00 | Complete | | |
| Stearns From Chippendale | 6 | 4,933 | 29,598 | 2019 | 10 | 0 | \$ | | Resurfaced during water | | |
| Newport (Stearns - Millwood) | 10 | 4,323 | 43,230 | 2022 | 10 | 0 | \$ | | Resurfaced by Staff | | |
| Devon (Giles - W. Bartlett) | 10 | 1,102 | 11,020 | 2018 | 10 | 0 | \$ | | Resurfaced by VCOB | | |
| V. Bartlett (Devon Heading East) | 4 | 2,362 | 9,448 | 2021 | 10 | 0 | \$ | | Completed | | |
| ONR/Koehler Field Connection Path | 10 | 1,521 | 15,210 | 2019 | 10 | 0 | \$ | | Portion stone | | |
| akewood Mills Pond Path | 8 | 913 | 7,304 | 2019 | 10 | 0 | \$ | | Resurfaced with new path | | |
| truckman (Shawnee - Strawberry Ct) | 8 | 978 | 7,824 | 2021 | 10 | 0 | \$ | | Resurfaced by Staff | | |
| Vallace Ct to Centennial | 6 | 1,079 | 6,474 | 2020 | 10 | 0 | \$ | | Constructed 2020 | | |
| tearns (up to S. Bartlett) | 8 | 9,170 | 73,360 | 2019 | 10 | 0 | \$ | | New path installed 2019 | | |
| tearns (S. Bartlett - Rt. 59) | 8 | 6,325 | 50,600 | 2019 | 10 | 0 | \$ | | New path installed 2019 | | |
| Nunger (W. Bartlett - Nature Area) | 10 | 1,670 | 16,700 | 2023 | 6 | 0 | \$ | | Developer to Complete | | |
| Aunger (Nature Area - Brewster Creek) | 10 | 1,747 | 17,476 | 2023 | N/A | 0 | \$ | | Developer to Complete | | |
| Aunger (Brewster Creek - Schiferl) | 10 | 1,831 | 18,310 | 2023 | N/A | 0 | \$ | | Developer to Complete | | |
| Aunger (Schiferl - Stearns) | 10 | 729 | 7,292 | 2023 | N/A | 0 | \$ | | Developer to Complete | | |
| rewster Creek (Munger - Spitzer) | 10 | 1,391 | 13,911 | 2023 | 6 | 0 | \$ | | Developer to Complete | | |
| rewster Creek (Spitzer - Hecht) | 10 | 970 | 9,698 | 2023 | 6 | 0 | \$ | | Developer to Complete | | |
| rewster Creek (Hecht - Stearns) | 10 | 1,964 | 19,641 | 2023 | 6 | 0 | \$ | | Developer to Complete | | |
| . Bartlett Path (Horse Farm to Library) | 8 | 4,187 | 33,496 | 2023 | 1 | 1 | \$ | | Contractor Expanding to 8' | | |
| lewport (Millwood-Dunmore) | 6 | 2,379 | 14,274 | 2023 | 3 | 1 | \$ | 71,370.00 | | | |
| omEd ROW (Prospect - Newport) | 12 | 1,903 | 22,836 | 2000 | 4 | 3 | \$ | | Cracks and Rutting Up | | |
| omEd ROW from Bridge | 12 | 1,903 | 22,836 | 2000 | 5 | 4 | \$ | 114,180.00 | Cracks and Rutting Up | | |
| | 12 | | 22,836 | 2000 | 6 | 5 | \$ | 114,180.00 | Cracks and Rutting Op | | |
| omEd ROW to Bridge | 5 | 1,903 | | 1988 | 5 | 6 | \$ | 80,675.00 | | | |
| V. Bartlett (Devon - Park Place) | 10 | 3,227 | 16,135 48,860 | 2000 | 6 | 7 | \$ | | Some divets and sinkholes | | |
| chick Rd | | 4,886 | 16,312 | 2000 | 7 | 7 | \$ | | | | |
| truckman (S. Bartlett - Buttercup) V. Bartlett (Park Place - Rt. 59) | 8 | 2,039 771 | 7,710 | 2004 | 7 | 8 | \$ | 81,560.00 38,550.00 | Some Settlement | | |
| | 10 | | | 2004 | 9 | 8 | \$ | 38,150.00 | | | |
| outhgate - Rt. 59 | 10 | 763 | 7,630 | | 5 | 8 | \$ | 43,320.00 | | | |
| truckman (Strawberry - S. Bartlett) | 6 | 1,444 | 8,664 | 2010 | 6 | 9 | \$ | | | | |
| V. Bartlett (Rt. 59 - Munger/Naperville) | 10 | 2,807 | 28,070 | | | | | 140,350.00 | | | |
| V. Bartlett (Naperville-Spitzer) | 10 | 1,952 | 19,520 | 2010 | 7 | 9 | \$ | 97,600.00 | | | |
| V. Bartlett (Ruzich - Southwind) | 10 | 7,100 | 71,000 | 2010 | 7 | 9 | \$ | 355,000.00 | MULL | | |
| V. Bartlett (Southwind - Rt. 25) | 10 | 976 | 9,760 | 2021 | 9 | 10 | \$ | | Will be completed w/ IDOT | | |
| aperville Rd Path (Near Metra) | 4 | 2,271 | 9,084 | 2007 | 1 | 10 | \$ | 45,420.00 | Grasslands Development | | |
| aperville Rd (Timberline Sub.) | 10 | 711 | 7,110 | 2007 | 9 | 10 | \$ | 35,550.00 | | | |
| aperville Rd (After Subdivision) | 10 | 1,033 | 10,330 | 2007 | 9 | 10 | \$ | 51,650.00 | | | |
| ambert (Rt. 20 - Thornbury) | 10 | 750 | 7,500 | 2008 | 10 | 10 | \$ | 37,500.00 | | | |
| ambert (Thornbury - Edinburgh) | 10 | 757 | 7,570 | 2008 | 10 | 10 | \$ | 37,850.00 | | | |
| ambert (Thornbury - Spaulding) | 10 | 2,297 | 22,970 | 2008 | 9 | 10 | \$ | 114,850.00 | | | |
| ifford | 8 | 4,386 | 35,088 | 2004 | 9 | 10 | \$ | 175,440.00 | C | | |
| Glen Koehler Path | 10 | 1,840 | 18,400 | 2019 | 10 | 10 | \$ | 92,000.00 | Sealcoated 2019 | | |
| t. 59 - Far Hills | 6 | 558 | 3,348 | 2009 | 10 | 10 | \$ | 16,740.00 | | | |
| t. 59 (Baytree-Crabtree) | 10 | 2,908 | 29,080 | 2018 | 10 | 10 | \$ | 145,400.00 | | | |
| t. 59 (Gulf Stream - Granger) | 10 | 1,410 | 14,100 | | 7 | 10 | \$ | 70,500.00 | | | |
| artlett High School Paths | 8 | 5,125 | 41,000 | | 7 | 10 | \$ | 205,000.00 | | | |
| lein Rd On-Street Path | 5 (x2) | 900 | 9,000 | N/A | N/A | 10 | \$ | 45,000.00 | In Phase I w/ Township | | |
| Totals | N/A | 112,894 | 975,215 | N/A | N/A | N/A | \$ | 4,876,075.00 | \$ 3,657,056 | | |

~ \$/SF: \$ 5.00

Amt. of Path Imp. 2017 - Present 307,668 Sq. Ft

Village Share (Approx. 75%)

Notes

Priority Rankings: 1 is the highest priorty, or next in the plan for inhouse staff; 10 is the lowest, 0 means recently completed

Estimates based off contractor pricing

Does not include in-house patching or use of annual reclamite contract thru MFT Only Off-Street paths included on list

Estimated 20 Year Life Cycle

Last Updated: 12/21/2022

To be completed in the upcoming year